
CONTENTS

1	PURPOSE OF THE PLAN	1
1.1	What it is for.....	1
1.2	How it will be used.....	1
1.3	What it contains.....	1
1.4	Changes.....	2
1.5	Active Management.....	3
2	BACKGROUND	4
2.1	Our challenges.....	4
2.2	Target development.....	4
2.3	Route selection.....	5
2.4	The target.....	6
2.5	The target in context.....	7
3	RISKS TO DELIVERY	12
3.1	Main risks.....	12
3.2	Other risk issues.....	13
4	GOVERNANCE, MANAGEMENT AND REPORTING	18
4.1	Process for decision making.....	18
4.2	Timetable.....	20
4.3	Management of the target.....	21
4.4	Monitoring progress towards the target.....	23
4.5	Impact on other targets.....	24
4.6	Preliminary Performance Assessment.....	24
5	DELIVERY CHAIN AND COMMUNICATIONS	28
5.1	Stakeholders.....	28
5.2	Public communications.....	33
5.3	West Yorkshire Partnership communications and responsibilities.....	33
6	ENABLING ACTIONS AND DELIVERY LEVERS	35
6.1	LTP approach.....	35
6.2	West Yorkshire wide initiatives.....	38
6.3	Bradford.....	46
6.4	Calderdale.....	59
6.5	Kirklees.....	70
6.6	Leeds.....	83
6.7	Wakefield.....	93
6.8	Quantification of impacts and value for money.....	106
6.9	Resources.....	107

6.10	What we could do with additional funding	107
7	PROGRESS	110
7.1	Milestones	110
7.2	Trajectories.....	110

TABLES

Table 1.1	Summary of main changes to February 2009 version.....	2
Table 1.2	DfT Assessment results.....	3
Table 2.1	LTP2 Journey time target: West Yorkshire routes.....	5
Table 2.2	West Yorkshire congestion baseline, target and delivery trajectory.....	7
Table 3.1	Risk assessment framework for the urban congestion target	14
Table 4.1	Timetable for LTP Steering Group CTDTP matters.....	20
Table 4.2	Management of key risk groups.....	21
Table 4.3	Action Plan: For active management of Congestion Target Delivery Plan.....	26
Table 5.1	Key stakeholders	28
Table 5.2	Other stakeholders	28
Table 5.3	Stakeholder contributions and influences.....	30
Table 5.4	Partnership roles and communications	34
Table 6.1	Metro initiatives	40
Table 6.2	Metro initiatives; Progress to date	44
Table 6.3	A650 Manningham Lane, Bradford	48
Table 6.4	A647 Leeds Road, Bradford.....	52
Table 6.5	Little Horton Lane, Bradford	55
Table 6.6	A629 Huddersfield Road, Halifax	61
Table 6.7	A646 Burnley Road, Halifax	66
Table 6.8	A629 Wakefield Road, Huddersfield	74
Table 6.9	A62 Leeds Road, Huddersfield	78
Table 6.10	A64 York Road, Leeds	86
Table 6.11	A58 Wetherby Road, Leeds	88
Table 6.12	A65 Kirkstall Road, Leeds.....	90
Table 6.13	A655 Black Road, Wakefield.....	95
Table 6.14	A638 Doncaster Road, Wakefield	98
Table 6.15	A61 Leeds Road, Wakefield.....	103

FIGURES

Figure 2.1	LTP2 Journey time target: West Yorkshire routes	6
Figure 2.2	Congested road lengths in the morning peak period	9

Figure 3.1 Risk management process.....	12
Figure 4.1 Decision making structure.....	18
Figure 7.1 West Yorkshire combined throughput trajectory	112
Figure 7.2 West Yorkshire combined person journey time trajectory	112